



EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains in Venkatappa layout in ward no. 07, Byatarayanapura Kodigehalli sub division.
2	Amount of Work Portion	43.55, 238/-
3	Estimated Cost	50.00 lakhs
4	Name of contractor	EE, KRIDL
5	Agreement No.	BBMP/EE/BTP/WO/88/17-18
6	No. and date under which work order issued	88/17-18 dt: 02-03-18
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	46 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Budget work on spot done work okay.
22	Remarks of the EE with the daily rate of penalty proposed	For may be approved from 2-3-18
23	Remarks of the CE with the daily rate of penalty proposed	to 15-6-18. Penalty R. 1050-0


 Assistant Engineer

 Executive Engineer
 Byatarayanapura Division
 Yelahanka Zone, B.B.M.P.
 Bangalore - 560 092


 Assistant Executive Engineer


 Chief Engineer
 Yelahanka Zone
 Shath Bangalore Mahanagara
 Bangalore 92